

ID	Task Name	Duration	Start	Finish	2013		2014				2015				H																			
					Half 1, 2013	Half 2, 2013	Half 1, 2014	Half 2, 2014	Half 1, 2015	Half 2, 2015																								
					O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J		
0	<b>SRO PROJECT</b>	<b>799 days</b>	<b>Fri 05/10/12</b>	<b>Tue 26/01/16</b>																														
1																																		
2	Project Agreement Preferred Proponent	1 day	Fri 05/10/12	Fri 05/10/12																														
3	Project Co Lease agreement signed	1 day	Wed 12/12/12	Wed 12/12/12																														
4	Project Agreement signed	0 days	Fri 14/12/12	Fri 14/12/12																														
5																																		
6	<b>Equipment Procurement (for all sites)</b>	<b>103 days</b>	<b>Mon 17/12/12</b>	<b>Mon 27/05/13</b>																														
24																																		
25	<b>Marble Arch</b>	<b>503 days</b>	<b>Tue 09/10/12</b>	<b>Tue 28/10/14</b>																														
26	<b>Marble Arch Design</b>	<b>85 days</b>	<b>Tue 09/10/12</b>	<b>Fri 15/02/13</b>																														
27	Building Design - GMA	29 days	Tue 09/10/12	Fri 16/11/12																														
28	<b>Submittal Schedule</b>	<b>40 days</b>	<b>Fri 19/10/12</b>	<b>Thu 13/12/12</b>																														
29	Informal meeting with user groups	1 day	Fri 19/10/12	Fri 19/10/12																														
30	Draft submittal to the Authority	1 day	Mon 05/11/12	Mon 05/11/12																														
31	User Consultation Group meeting	1 day	Tue 13/11/12	Tue 13/11/12																														
32	Minutes distributed to all parties	3 days	Wed 14/11/12	Fri 16/11/12																														
33	Authority Feedback	5 days	Wed 14/11/12	Tue 20/11/12																														
34	Formal Submittal to Authority	1 day	Wed 28/11/12	Wed 28/11/12																														
35	Authority Submittal Review	10 days	Thu 29/11/12	Wed 12/12/12																														
36	Approval from Authority to Implemer	1 day	Thu 13/12/12	Thu 13/12/12																														
37	<b>City Process</b>	<b>76 days</b>	<b>Mon 22/10/12</b>	<b>Fri 15/02/13</b>																														
49																																		
50	<b>Marble Arch Implementation</b>	<b>489 days</b>	<b>Mon 29/10/12</b>	<b>Tue 28/10/14</b>																														
64																																		
303																																		
304																																		
305	<b>Gastown</b>	<b>421 days</b>	<b>Tue 09/10/12</b>	<b>Mon 30/06/14</b>																														
306	<b>Gastown Design</b>	<b>150 days</b>	<b>Tue 09/10/12</b>	<b>Wed 22/05/13</b>																														
307	Building Design	30 days	Tue 09/10/12	Mon 19/11/12																														
308	<b>Submittal Schedule</b>	<b>42 days</b>	<b>Fri 02/11/12</b>	<b>Thu 10/01/13</b>																														
309	Informal meeting with user groups	1 day	Fri 02/11/12	Fri 02/11/12																														
310	Draft submittal to the Authority	1 day	Mon 05/11/12	Mon 05/11/12																														
311	User Consultation Group meeting	1 day	Wed 14/11/12	Wed 14/11/12																														
312	Minutes distributed to all parties	3 days	Thu 15/11/12	Mon 19/11/12																														
313	Authority Feedback	10 days	Thu 15/11/12	Wed 28/11/12																														
314	Formal Submittal to Authority	1 day	Mon 10/12/12	Mon 10/12/12																														
315	Authority Submittal Review	14 days	Tue 11/12/12	Wed 09/01/13																														
316	Approval from Authority to Implemer	1 day	Thu 10/01/13	Thu 10/01/13																														
317	<b>City Process</b>	<b>120 days</b>	<b>Tue 20/11/12</b>	<b>Wed 22/05/13</b>																														
324	<b>Voluntary Seismic Upgrade</b>	<b>33 days</b>	<b>Thu 20/12/12</b>	<b>Fri 15/02/13</b>																														
328																																		
329	<b>Gastown Implementation</b>	<b>375 days</b>	<b>Wed 12/12/12</b>	<b>Mon 30/06/14</b>																														
434																																		
435																																		
436	<b>Washington Hotel</b>	<b>488 days</b>	<b>Tue 09/10/12</b>	<b>Tue 07/10/14</b>																														
437	<b>Washington Hotel Design</b>	<b>151 days</b>	<b>Tue 09/10/12</b>	<b>Thu 23/05/13</b>																														
438	Building Design	30 days	Tue 09/10/12	Mon 19/11/12																														
439	<b>Submittal Schedule</b>	<b>43 days</b>	<b>Fri 02/11/12</b>	<b>Fri 11/01/13</b>																														
440	Informal meeting with user groups	1 day	Fri 02/11/12	Fri 02/11/12																														
441	Draft submittal to the Authority	1 day	Mon 05/11/12	Mon 05/11/12																														
442	User Consultation Group meeting	1 day	Wed 14/11/12	Wed 14/11/12																														
443	Minutes distributed to all parties	3 days	Thu 15/11/12	Mon 19/11/12																														
444	Authority Feedback	10 days	Thu 15/11/12	Wed 28/11/12																														
445	Formal Submittal to Authority	1 day	Mon 10/12/12	Mon 10/12/12																														
446	Authority Submittal Review	15 days	Tue 11/12/12	Thu 10/01/13																														
447	Approval from Authority to Implemer	1 day	Fri 11/01/13	Fri 11/01/13																														
448	<b>City Process</b>	<b>120 days</b>	<b>Wed 21/11/12</b>	<b>Thu 23/05/13</b>																														
455	<b>Voluntary Seismic Upgrade</b>	<b>33 days</b>	<b>Thu 20/12/12</b>	<b>Fri 15/02/13</b>																														
459																																		
460	<b>Washington Hotel Implementation</b>	<b>442 days</b>	<b>Wed 12/12/12</b>	<b>Tue 07/10/14</b>																														
573																																		
574																																		
575	<b>Cordova Hotel</b>	<b>495 days</b>	<b>Tue 09/10/12</b>	<b>Thu 16/10/14</b>																														
576	<b>Cordova Hotel Design</b>	<b>272 days</b>	<b>Tue 09/10/12</b>	<b>Fri 15/11/13</b>																														
577	Building Design	60 days	Tue 09/10/12	Thu 10/01/13																														
578	<b>Submittal Schedule</b>	<b>39 days</b>	<b>Mon 10/12/12</b>	<b>Wed 13/02/13</b>																														
579	Informal meeting with user groups	1 day	Mon 10/12/12	Mon 10/12/12																														
580	Draft submittal to the Authority	2 days	Fri 14/12/12	Mon 17/12/12																														
581	User Consultation Group meeting	1 day	Fri 04/01/13	Fri 04/01/13																														
582	Minutes distributed to all parties	3 days	Mon 07/01/13	Wed 09/01/13																														
583	Authority Feedback	10 days	Mon 07/01/13	Fri 18/01/13																														
584	Formal Submittal to Authority	1 day	Mon 21/01/13	Mon 21/01/13																														
585	Authority Submittal Review	15 days	Tue 22/01/13	Tue 12/02/13																														
586	Approval from Authority to Implemer	1 day	Wed 13/02/13	Wed 13/02/13																														
587	<b>City Process</b>	<b>210 days</b>	<b>Tue 15/01/13</b>	<b>Fri 15/11/13</b>																														
594	<b>Voluntary Seismic Upgrade</b>	<b>32 days</b>	<b>Wed 06/03/13</b>	<b>Mon 22/04/13</b>																														
598																																		
599	<b>Cordova Hotel Implementation</b>	<b>449 days</b>	<b>Wed 12/12/12</b>	<b>Thu 16/10/14</b>																														
698																																		
699																																		
700	<b>Rice Block</b>	<b>497 days</b>	<b>Tue 09/10/12</b>	<b>Mon 20/10/14</b>																														
701	<b>Rice Block Design</b>	<b>275 days</b>	<b>Tue 09/10/12</b>	<b>Wed 20/11/13</b>																														
702	Building Design	60 days	Tue 09/10/12	Thu 10/01/13																														
703	<b>Submittal Schedule</b>	<b>39 days</b>	<b>Mon 10/12/12</b>	<b>Wed 13/02/13</b>																														
704	Informal meeting with user groups	1 day	Mon 10/12/12	Mon 10/12/12																														
705	Draft submittal to the Authority	2 days	Fri 14/12/12	Mon 17/12/12																														
706	User Consultation Group meeting	1 day	Fri 04/01/13	Fri 04/01/13																														
707	Minutes distributed to all parties	3 days	Mon 07/01/13	Wed 09/01/13																														
708	Authority Feedback	10 days	Mon 07/01/13	Fri 18/01/13																														
709	Formal Submittal to Authority	1 day	Mon 21/01/13	Mon 21/01/13																														
710	Authority Submittal Review	15 days	Tue 22/01/13	Tue 12/02/13																														
711	Approval from Authority to Implemer	1 day	Wed 13/02/13	Wed 13/02/13																														
712	<b>City Process</b>	<b>210 days</b>	<b>Fri 18/01/13</b>	<b>Wed 20/11/13</b>																														
719	<b>Voluntary Seismic Upgrade</b>	<b>32 days</b>	<b>Wed 27/03/13</b>	<b>Mon 13/05/13</b>																														
723																																		
724	<b>Rice Block Implementation</b>	<b>451 days</b>	<b>Wed 12/12/12</b>	<b>Mon 20/10/14</b>																														
823																																		
824																																		
825	<b>Orange Hall</b>	<b>533 days</b>	<b>Fri 18/01/13</b>	<b>Thu 26/03/15</b>																														
826	<b>Orange Hall Design</b>	<b>307 days</b>	<b>Fri 18/01/13</b>	<b>Mon 21/04/14</b>																														
827	Building Design	60 days	Fri 18/01/13	Tue 16/04/13																														
828	<b>Submittal Schedule</b>	<b>65 days</b>	<b>Mon 04/03/13</b>	<b>Wed 05/06/13</b>																														
829	Informal meeting with user groups	1 day	Mon 04/03/13	Mon 04/03/13																														
830	Draft submittal to the Authority	2 days	Wed 17/04/13	Thu 18/04/13																														

Project: SRO PROJECT  
Date: Fri 07/12/12

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

Table with columns: ID, Task Name, Duration, Start, Finish, and a Gantt chart area showing tasks from 2013 to 2015. Tasks include various stages like Design, Submittal Schedule, and Implementation for multiple hotels and houses.

Legend for Gantt chart symbols: Task (blue bar), Split (dotted line), Progress (red bar), Milestone (black diamond), Summary (black arrow), Project Summary (grey arrow), External Tasks (grey bar), External Milestone (grey diamond), Deadline (green arrow).

